

## JOIN INSPECTION REPORT

1. Name of programme :- Under Axom Adarxo Gram Yojana/ 2018-19.
2. Name of scheme/Project :- Const. of C.C block road from Fakir Bepari house to Ohed Bepari house at village Kodamtola Pt (B)
3. Name of Block/ :- Nayeralga Dev. Block
4. Name of GP :- Sagunmari
5. Amount Sanction :- Rs. 7,00,000.00
6. Amount released to the implementing Agency :- Rs. 5,25,000.00
7. Date of starting works :-
8. Physical progress of work till submission U.C :- 100 %
9. If complete date of completion :-
10. Date of inspection by the head of Executing Agency :- 14/08/2021
11. Item of works as per approved plan & estimate of the scheme

Sl No.	Estimated Items	Specification as per plane & Estimate (to be submitted in details)	Item wise Progress of works achieve (In details as per col. 3)	Overall Progress
1	Paver block road	Length- 93.10 Mtrs. Top Breath- 3.50 Mtrs.	Length- 93.10 Mtrs. Top Breath-3.50 Mtrs.	100.00%

12. (i). Financial achievement in percentage of the sanction amount :- 75%
- (ii). Physical achievement in percentage of the released amount :- 100%
- (iii). Whether M.R/M.B is maintained :- Yes
- (iv). If not why :-
13. View of the local public if any :- Public Satisfactory
14. Comment of the Technical Officer on the execution of the work:- Executed the work as per D.P.R.
15. Specific remarks of the inspecting Officer :- *Work found to be completed as per plan & estimate.*
16. Whether subsequent installment can be released :-
17. Whether signboard in proper from displayed or not :- Yes
18. Whether specific pictorial evidence submitted or not :- Yes

*[Signature]*  
Signature of Technical Officer  
With Designation and seal  
Nayeralga Dev. Block  
Bilaspara

*[Signature]*  
Signature of Inspecting Officer  
With Designation and seal

Name of the scheme:- Const. of CC Block road from Fakir Bepari house to Ohed Bepari house at Vill- Kadamtola Pt-II under Axom Adarxo Gram Yojana for the year 2018-19



*[Signature]*  
Technical Person  
Accredited  
Nayeralga Dev. Block  
Bilaspara

*[Signature]*  
G.P. Secretary  
Nayeralga Dev. Block  
Sagunmari Gaon Panchayat

Circle Officer

## JOIN INSPECTION REPORT

1. Name of programme :- Under Axom Adarxo Gram Yojana / 2018-19.
2. Name of scheme/Project :- Const. of R.C.C culvert at village Kodomtola Pt (ii) near Kazimuddin house
3. Name of Block/ :- Nayeralga Dev. Block
4. Name of GP :- Sagunmari
5. Amount Sanction :- Rs. 15,00,000.00
6. Amount released to the implementing Agency :- Rs. 11,25,000.00
7. Date of starting works :-
8. Physical progress of work till submission U.C :- 100 %
9. If complete date of completion :-
10. Date of inspection by the head of Executing Agency :- 14/08/2021
11. Item of works as per approved plan & estimate of the scheme

SL No.	Estimated Items	Specification as per plane & Estimate (to be submitted in details)	Item wise Progress of works achieve (in details as per col. 3)	Overall Progress
1	R.C.C Culvert	Length- 12.00 Mtrs.	Length- 12.00 Mtrs.	100.00%
		Top Breath- 5.60 Mtrs.	Top Breath-5.60 Mtrs.	
		Height- 3.50 Mtrs.	Height- 3.50 Mtrs.	
2	Wing wall	4 Nos	4 Nos	
3	Abutment wall	5 Nos	5 Nos	

12. (i). Financial achievement in percentage of the sanction amount :- 75%
- (ii). Physical achievement in percentage of the released amount :- 100%
- (iii). Whether M.R/M.B is maintained :- Yes
- (iv). If not why :-
13. View of the local public if any :- Public Satisfactory
14. Comment of the Technical Officer on the execution of the work :- Executed the work as per D.P.R
15. Specific remarks of the inspecting Officer :- *Satisfactory*
16. Whether subsequent installment can be released :- *yes*
17. Whether signboard in proper form displayed or not :- Yes
18. Whether specific pictorial evidence submitted or not :- Yes

*[Signature]*  
**Accredited Engineer**  
 Nayeralga Dev. Block  
 Technical Officer  
 With Designation and seal

*[Signature]*  
 Dist Development Commissioner,  
 DHUBAL  
 With Designation and seal

of scheme:-Const. of R.C.C culvert at village Kodomtola near Kazimuddin house Under Axom Adarxo Gram Yojana / 2018-19



Dist Development Commissioner,  
 DHUBAL

# JOIN INSPECTION REPORT

- 1 Name of programme :- Under Axom Adarxo Gram Yojana / 2018-19.
- 2 Name of scheme/Project towards Kalimondir at village Kodomtola Pt (ii) :- Const. of C.C block road from PWD
- 3. Name of Block/ :- Nayralga Dev. Block
- 4. Name of GP :- Sagunmani
- 5. Amount Sanction :- Rs 14,20,000.00
- 6. Amount released to the implementing Agency :- Rs. 10,65,000.00
- 7. Date of starting works :-
- 8. Physical progress of work till submission U.C :- 100 %
- 9. If complete date of completion :-
- 10. Date of inspection by the head of Executing Agency :- 14/08/2021
- 11. Item of works as per approved plan & estimate of the scheme

Sl No.	Estimated Items	Specification as per plane & Estimate (to be submitted in details)	Item wise Progress of works achieve (in details as per col. 3)	Overall Progress
1	Paver block road	Length- 189.52 Mtrs. Top Breath- 3.50 Mtrs.	Length- 189.52 Mtrs. Top Breath-3.50 Mtrs.	100.00%

- 12.(i). Financial achievement in percentage of the sanction amount :- 75%
- (ii). Physical achievement in percentage of the released amount :- 100%
- (iii). Whether M.R/M.B is maintained :- Yes
- (iv). If not why :-
- 13. View of the local public if any :- Public Satisfactory
- 14. Comment of the Technical Officer on the execution of the work :- Executed the work as per D.P.R
- 15. Specific remarks of the inspecting Officer :- *Work has been done as per P.E & J/S*
- 16. Whether subsequent installment can be released :- Yes
- 17. Whether signboard in proper form displayed or not :- Yes
- 18. Whether specific pictorial evidence submitted or not :- Yes

*[Signature]*  
Signature of Technical Officer  
With Designation and seal  
**Accredited Engineer**  
Nayeralga Dev. Block  
Bilasipara

*[Signature]*  
Signature of Inspecting Officer  
With Designation and seal  
Dist. Development Commissioner  
DHUBAL

of scheme, -Const. of C.C block road from PWD towards Kalimondir village Kodomtola Pt (ii) Under Axom Adarxo Gram Yojana / 2018-19.



Dist. Development Commissioner  
DHUBAL